COMPLETION REPORT

1	Name of the Work	Additional works of BBMP multipurpose building at Abbigere in ward no.12 Shettyhalli, Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	EE/DD/TS/139/2018-19 Dated: 02.02.2019
3	Head of Account which is chargeable	P1771 (Job Code 012-20-000007)
4	Instrument Order No. and date	EE/DD/WO/512/2019-20 dated: 20.01.2020
5	Name of Contractor	Sri Dhanabjaya M.L.
6	Work started	21/01/2020
7	Work Completion	15/07/2020
8	Time Stipulated for Completion of Work	180 days
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No. 4837 Page No. 483636-483644 and 483658-483667
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	M. Nagesh Murthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 60.00 Lakhs	Rs.	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ಕಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner